

Government College Umuahia Restoration Project

Progress Report

Serial No.	001
Period	September 28 th – Oct 3 rd 2020

Contractors on site	Contractor	Project
	Silhouttes A+B Turnkey Limited	Dining Hall
	Edoh Building Services	Gate House
	Springhurst Limited	Classroom Block C

Silhouttes A+B Turnkey Ltd.

- Payment was received by the contractor late on Friday 25th September.
- Contractual Project Start date is therefore Monday 28th September.
- Re-mobilisation to site was on Wednesday 30th September
- Personel Present:
 - Architect (MD)
 - Engineer
 - 4no. carpenters
 - Bulldozer operator
 - Bulldozer sub-contractor
- Activities carried out on Wednesday 30th September
 - Clearing of immediate work area by bulldozer moving rubble to one side of the immediate site area.
 - Building of temporary fence to shield off immediate work area as directed.
 - Clarifications on the foundation location and preparations for setting out.
 - Contractor was issued Site possession manual.
 - PM queried lack of PPE and Contractor responded that they had been purchased and were being branded. They would be available and used by Friday 2nd October

Edoh Building Services

- Payment is yet to be made as they are yet to submit APG. They said it was yet to be released to them by their bank
- Arrived to set to commence setting out
- Personel Present:
 - Chairman/ MD
 - Architect: Prof. (Mrs.) Chinwe Amobi
 - 2 Engineers
- Activities carried out:
 - Setting out of gate House using the existing gate post as reference.
Part of New Gate house is sitting on the existing staff quarters building. The building will have to be demolished to make way for the gate house and the dual carriage way entrance into the school as contained in the site plan.
 - The Principal has promised that the place will be vacant this week for demolition to take place

Springhurst Ltd

Payment: Yet to be made

Activities on Wednesday 30th

- Completed removal of windows on the entire building
- Sanding and preparation of walls is in progress on the first floor.
- Completion of hoarding of immediate site area

Weather

Wednesday 30 th Sept:	Light Scattered Rain and Cloud cover
Thur. 1 st October 2020:	Cloudy. No rain
Fri. 2 nd October 2020:	Sunny from most of morning. Heavy rain from 4.00pm
Sat. 3 rd October 2020:	light cloud cover

Progress Pictures



Fig 1. Setting out complete. Excavation in progress



Fig 2 Setting out on the long side complete



Fig 3. Excavation on side parallel to Blue house



Fig 4 Excavation across for internal partition



Fig 5. Excavation across another partition

Target for next week.

- Complete excavation
- PPE kits on site and in use.
- Complete Site Hoarding.